

TileCal Upgrade

Alberto Valero

News

- 9 CPMs received
 - 3 sent to CERN for tests
 - 3 at IFIC
 - 3 for Prometeo testbench– waiting for the payment 26500€ (-20%)
- PRR : 16-17 September – Most probable excluding TCoM and GbES
- TileCal Week – 28 Sept/2 Oct – Cluj
- TileCal Decommissioning
 - Recovery of components
 - 32 (-1) RODs /TMs , 4 TBMs
 - 1 VME 9U Crate (air cooled?) + 1 VME 6U Crate
 - 2 SBCs (VP717 , VP917)
 - Shipment early September from Prevessin

Carrier ACBB

- V2.3 – 4 Units produced (PRR)
- V2.4 – minor changes all tested with patches
 - GND planes extended
 - DAMM fixed in some components – green color
 - UART (TCOM and IPMC) now connected with a selector to FB interface in Zone 2
 - Allows monitoring from external computer from Slot 1 and 2
- Remapping of TCoM ethernet ports (tested and working)

